

**GOVERNMENT OF ANDHRA PRADESH  
ABSTRACT**

RBLISP- Lift II- Design and execution of Stage I and Stage II-Pumping Stations at Thiramalayapally and Kothakota (V) and (M), Mahabubnagar-Execution of Additional item of work Payment-Permission – Accorded – Orders - Issued.

---

**IRRIGATION & CAD (M&MI-T1.A2) DEPARTMENT**

**G.O.Ms.No. 36**

**Dated: 17-04-2013**

**Read:**

From the Chief Engineer(P), Mahabubnagar, Lr.No.CE(P)/MBNR/RBLISP/LiftII/975, dated 27-08-2011, 02-01-2012, 27-02-2012, 11-04-2012, 23-08-2012, 12-10-2012 and 14-03-2013.

\*\*\*

**ORDER:**

In the references read above, the Chief Engineer(P), Mahabubnagar has submitted that the work of Rajiv Bhima Lift Irrigation Scheme, Lift-II was awarded to M/s. NEC-NCC-MAYATAS (JV) under EPC system at their quoted amount of Rs.391.550 Crores and agreement was concluded by the Superintending Engineer vide Agreement No.41/BLIP/2004-05, dt:14.03.2005. He has further submitted that the following additional items were requested by the Agency for considering payments which are outside the scope of their agreement.

1. Approach channel from Km.1.900 to Km.2.060 (Stage-I).
  2. Ramp from Km.1.990 to Km.2.060 (Stage-I).
  3. Widening of Gravity canal from Km.8.710 to Km.9.100 i.e. up to Surge pool (Stage-II)
2. The Chief Engineer(P), Mahabubnagar has also submitted that as per the agreement conditions, the agency has to conduct the detailed investigation, designs, and execute the work. Accordingly the agency has conducted the detailed surveys after drilling bore holes all along the Tunnel portion and based on the rock strata available and based on the suggestion of the Geologist, the agency has proposed alignment duly making some alternatives of the original alignment.
3. The two alignments i.e., original alignment as per scope of work and alternative alignment proposed by the agency between Km.2.060 to Km.4.540 were examined and discussed at various levels and approved by the Chief Engineer, Central Designs Organization.
4. The proposals were reviewed by the State Level Standing Committee on 26.07.2011 and the Committee after detailed discussion agreed to recommend to the Government for the item No.(1) Approach channel from Km.1.900 to Km.2.060 (Stage-I) and Item No.(3) Widening of Gravity canal from Km.8.710 to Km.9.100 i.e., up to Surge pool (Stage-II).
5. The Chief Engineer (P), Mahabubnagar has further submitted the recommendation of IBM committee on the cost of the additional works entrusted to the EPC agency. The details are shown as under:-

PTO

::2::

S.No.	Description of work	Amount in Rs.
1.	Excavation of Approach channel from Km.1.900 to Km.2.060 (Stage-I).	Rs.1,28,69,841
2.	Widening of Gravity canal from Km.8.710 to Km.9.100 (Stage – II).	Rs.72,96,118
	<b>Total</b>	<b>Rs.2,01,65,959</b>

6. The Chief Engineer(P), MBNR has, therefore, requested to accord approval to the payment of additional items executed by the EPC agency.

7. In view of the above circumstances, Government after careful consideration hereby accord approval to the payment of additional item executed by the EPC agency i.e M/s NEC-NCC-MAYTAS (JV) in the work of RBLIS Lift II design and execution of Stage I and Stage II pumping station at Thirumalayapally and Kothakota (V) and (M) of Mahabubnagar District for an amount of Rs 2,01,65,959/- (Rupees two crores one lakh sixty five thousand nine hundred and fifty nine only) subject to payment for actual work done.

8. This order issues with the concurrence of Finance (W&P) Department vide their U.O.No.3574/F2(2)/2012-1, dated 16-11-2012.

**(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)**

**ADITYA NATH DAS**  
**PRINCIPAL SECRETARY TO GOVERNMENT**

To  
The Chief Engineer(P), Mahabubnagar,  
Qtr No. EE-1 PJP Camp Colony, Gadwal-509125,  
Mahabubnagar District  
The Accountant General, Andhra Pradesh, Hyderabad.  
The Director of Works & Accounts, Hyderabad.  
The Joint Director of Works & Accounts, Hill Colony,  
NS Dam, Nalgonda Dist.  
SF/SC

**// FORWARDED :: BY ORDER //**

**SECTION OFFICER**